Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
35	Supplying and fixing miniature circuit breakers/isolators on existing MCB distribution boards using necessary fixing materials and wiring complete as required - 40 to 63 amps triple pole Ele SR 14-15 P-47, It No.6.16.2)	No's	0.00	0.00	3.00	677.00	2031.00	3.00	2031.00	
36	Supplying andrunning of GI copper strip or grounding connection using necessary fixing material required 600x600c3mm GI plate Ele Sr 2014-15 (P-55, Sl no.7.3.5	No's	0.00	0.00	3.00	784.00	2352.00	3.00	2352.00	
37	Supplying and fixing Porcelain fuse channel with cut out on the existing wooden /panel using necessary nuts bolts and washer etc., complete....(P-No.44 , I.No.6.7.1 KPWD Ele SR 2010-11,	No's	0.00	0.00	9.00	120.00	1080.00	9.00	1080.00	
38	Providing and fixing in position brass gate valve with C.I. Wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete s per specifications. Specification No.KBS 13.2.6/ 13.3 (PWD SR 2016-17 P-92, It.No.13.37)	No's	0.00	0.00	3.00	2052.00	6156.00	3.00	6156.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Cost	Qty	Rate Rs.	Cost	Qty	Cost	
10	Supplying and laying of (1.1 kV) (Three core) Aluminium conductor cable having elastomeric insulation PVC insulated sheathed galvanised steel wire armoured inner sheathed cable with PVC outer sheathing 1.1 kV (rms) 4 core 16 Sqmm PVC cable (IS/IEC/BS Elec 60 2014-15 Pg no:Sh sl no: 9.4.4	Mtr	0.00	0.00	30.00	140.40	3054.00	30.00	3054.00	
40	Laying and fixing Class-A cement concrete (1:2:4) (Medium duty) 02 pole Nos. in Substation not less than 4 Poles on (1.1kV) Cable up to 11 kV class cables (IS/IEC/BS Elec 60 2014-15 Pg no:02 sl no: 11.11.1	Mtr	0.00	0.00	30.00	10.90	309.00	30.00	309.00	
41	Supplying of (4 dia deep x (0.30 dia wide refilling the trench to the required ground level and consolidating to Hard and etc. complete complete as per specifications and direction of the superintendent in charge (KPWD Engineer) (IS/IEC/BS Elec 60 2014-15 Pg no:02 sl no: 14.3.1	Mtr	0.00	0.00	60.00	79.10	4986.00	60.00	4986.00	
42	Laying and fixing Class-A cement concrete (1:2:4) (Medium duty) 02 pole Nos. in Substation not less than 4 Poles on (1.1kV) Cable up to 11 kV class cables (IS/IEC/BS Elec 60 2014-15 Pg no:02 sl no: 11.11.1	Mtr	0.00	0.00	30.00	585.00	17550.00	30.00	17550.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
43	Supplying and fixing LT cast iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen / insulating compound complete. With terminals, clamps, bolts nuts and washers etc.complete for 16 Sqmm as per specification (KPWD Ele SR Pg no.62 sl no.7.13.2	Each	0.00	0.00	3.00	280.00	840.00	3.00	840.00	
44	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches,stacking the excavated soil clear from edges of excavation with lead upto 50 m.after breaking of clods complete as per specification.spacification. No.KBS 2.1(b) / 2.3.5(PWD SR 2016-17, P-5, It -2.4)	Cum	0.00	0.00	47.25	305.64	1441.00	47.25	1441.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
85	4.0403 3-4 Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications.(PWD SR 2016-17 P-6, Pl -2.11)	Cum	0.00	0.00	11.03	80.56	889.00	11.03	889.00	
	Total Construction Amount						6141109.00		6141109.00	
	KRIDL Charge 11%						675321.99		675321.99	
	Total Amount						68166430.99		68166430.99	

Certificate

The above work has been Completed satisfactorily

The debris has been removed and disposed from the work spot.

No departmental issues are made to the contractor

Asst. Engineer
KRIDL, BBMP, RR Nagara

Contractor Representative

Asst Engineer
Ward no.16,BBMP

Asst. Executive Engineer
Yashwanthpura Sub Division
KRIDL, Bangalore

Consultant Representative

Scanned by CamScanner